DR/529/31-12-13. ASNO: EE(H)AS/278/13-14. dt 17-1-13
TS NO: EE(H)/TS/380/13-14 dt: 3-1-13.

MEASUREMENT BOOK

Date of commencement 5-12-13

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Date of Completion 30.12.13.				AEE(H) SBR 1/59		
	I & final Bill	Recorded on:-			31-12-2013.		13-14
	Name of the work:- providing Name boards at Ward No 5 in inward-18.				Estimate cost:- Rs 2 lakhs		
	JOB NO:- 018/13-00017.						
	WMS order NO:- EE(H)AE-WO-135/13-14 05/12/13						
	Agency:- Smt. Gowramma. Bangalore.						
(1)	Earth work excavation for foundation & buildings in pits 1.5m in and above in widths in hard soil not exceeding 1.5m in depths including shelling in bottom and sides of pit's stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking clods etc., Complete as per Specification.						

M.A.R. 57 (Rule 116)

Measurement Book

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions			
		Number	Length	Breadth	Depth
1	2	3	4	5	6
		28	0.60	x 0.60	x 0.60
			@ 17.67		
3 (2)	providing and laying in position pcc of mix 1 of cement @ 180 kgs with 40mm and down graded granite metal coarse aggregate and fine aggregate (0.5 cum machine mixed, Concrete Layed in layers exceeding 15 mts, thick well Compacted in cost of all materials curing etc Complete as per				

MEASUREMENT BOOK

of work	Dimensions				Contents	Reference to last Measurement
	Number 3	Length 4	Breadth 5	Depth 6	7	8
		28 x 0.60 x 0.60 x 0.15 =			1.51 cum 1.26	
		@ 3302.05		Rs.	1986.09 Z.	4161
ed laying portion plain Cement Concrete with ope Cement @ 220 kgs with 40 mm ded granite metal Coarse aggregate nel fine aggregate @ 0.56 cum machine te Laid in layers not exceeding 150mm packed in foundation and plinth, including ials, labour, hire & machinery, curing specification.						
		28 x 0.45 x 0.45 x 0.40 =			2.26 cum	
		@ 3677.51		Rs.	8311.17 Z.	

A.R. 57 (Rule 116)

Measurement Book No. A/11 180563

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number 3	Length 4	Breadth 5	Depth 6	7	8
1	2						
5	providing and fixing of Name Boards made out of 3" dia MS pipe 3mm thick, MS flat and 16 gauge MS sheet fabricating as per design drawing including lettering, transporting Complete as per direction of the Engineer.		28 Nos	@ 5530.10		Rs. 154842.80 Z	31/12/13 E.E. (H)
						TOTAL Rs. 1,69,177.80 Z	
						Rs 1,68,351-00	

Assl. Executive Engineer
Hebbal Sub-Division
Queens Road,
Bangalore Mahanagara Palike
Bangalore - 52.

BR/528/21-12-13. 529/31-12-13.

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Head of Account P:1771, Zonal Works					Total Rs. 168351-00	
	Audited & Admitted for Rs. 168351-					ST- 1684-00	
	Passed for Rs. 168351-00					KST- 6734-00	
						Cess- 2000-00	
	149347-00 By Cheque					CBF- 168-00	
	By Adjustment Rs. 19004-00					FSD- 8418-00	
	Accounts Superintendent / Executive Engineer Hebbal B.B.M.P					Royalty 600-00	
						Add T- 19604-00	
						charges 1,48,347-00	

M.A.R. 57 (

Measureme

Serial No.....

Name of work.....From.....To

Name of Contractor of nature of Agency..I&P Final Bill Records

Date of commencement of work.....Work

Date	Full description, etc, of work	Dimensions			
		Number	Length	Breadth	Depth
1	2	3	4	5	6
	Name of the work:- Providing Cement Concrete Surf				
	portion of road in Rmv in Stage 3rd & 4th				
	Estimate cost:- Rs:- 10.00 Lacks.				Tender
	Job clo:- 018-15-000013. H/A:- P-1771 2				
	W/O No:- EE(W) AE. WO-311/2014-15				Dt:- 2
	Agency:- N. Kumara Reddy. Bangal				
(1)	Earth work excavation for foundation & buildi				
	Supply lamidary hires either in pits or				
	1.5m and above in width in hard soil no				